

## **AGENDA**

**SUBJECT:** 6<sup>TH</sup> & Main Streetscape - Auburn, Indiana

**DATE/TIME:** June 14, 2017 – 1:00 pm

**LOCATION:** Auburn City Hall

- Anticipated project schedule
  - o Survey Complete
  - 30% schematic design progress meeting April 13
  - o 60% design development progress meeting May 11
  - o 90% construction documents progress meeting June 14
  - o 100% construction documents submittal July 14
  - Bidding Period July 27, 2017 August 24th, 2017
  - Major Construction start date October 1, 2017
    - Fall 2017-Utilities/Spring 2018 remainder of improvements
    - 6<sup>th</sup> & Main cannot be under construction for ACD Festival and Fair
    - ACD Festival August 30<sup>th</sup> September 6<sup>th</sup>
    - Fair September 24<sup>th</sup> September 30<sup>th</sup>
  - Substantial completion June 30, 2018
- Construction Documents Drawings overview, page turn and specific design elements to discuss
  - 60% Plan Review Comments addressed.
  - o Horizontal and Vertical Control Plan added
  - Demolition
  - Dimensional
    - ADA parking space added
    - Snow route and loading area signs removed to reduce amount of signage
    - Cricket's access and dumpster
      - Two solutions have been identified
        - Solution 1: PNC bank allows access from the east drive and dumpster and transformer stay in current location
        - Solution 2: Cricket's shares a dumpster with the 6<sup>th</sup> & Main business or the dumpster remains in its current location allowing a driveway to be installed. The transformer would stay within the right of way in a reduced landscape island. Preliminary discussions with the James group have taken place and they are open to this.

Phone: 260 422-2522

- Grading
  - Sidewalk on Main Street existing sidewalk cross slope exceeds 2% ADA maximum
    - Asphalt wedge has been increased to eliminate the 7" and 8" curb height

- o Utility plan & profile
  - 12" pipe extending eastward of the last structure with pipe plug is now shown on both the plan and profile views of C402.
- Lighting and electrical
  - Underground Duct bank coordinated with Auburn Electric
    - Catch basins along curb adjusted to the North to avoid duct bank conflict
- Landscape plan
- Site details
- Coal Vault
  - Repair details provided
- Cost estimate overview
  - o Base bid
  - Add alternates
    - Decorative plaques
    - Outlets at each tree location
    - Masonry Trash enclosures
    - West 6<sup>th</sup> Street Landscaping
    - Intersection Decorative Concrete
    - Low voltage conduit and IT Box for future speakers
  - o Deduct alternate
    - North Main Street
- Site furnishings and materials
  - Benches
    - Bike Racks
      - Provided by owner
  - o Bollards
  - Lighting
    - Banner arms
    - 2 GFI outlets
    - Hanging flower baskets?
  - o Sign Posts
  - Pavers
    - IL Campo Heritage Brown in Crosswalk
  - o Trash Receptacle
  - Tree grates
  - Curbed concrete planters
  - Landscape material
  - Dumpster enclosures
    - Vinyl enclosure base bid
  - Decorative plaques
  - o Decorative colored chevron pattern in intersection
- Next meeting-As needed to coordinate specific elements

H:\2015 Projects\2015-0355\Meeting\2017-06-06-Construction Documents 90% Meeting\2017-06-14\_Construction Documents (90%) Meeting.doc

Phone: 260 422-2522